EXTENSION OF TIME PROPOSAL

1	Name of Work	Construction of drain and providing grills at BB road in kempegowda ward no -01 of yelahanka Sub division.
2	Amount of Work Portion	Rs 65.45 lakhs
3	Estimated Cost	Rs 70.00 lakhs
4	Name of Contractor	Sri Y B Ramesh
5	Agreement No	EE(YNK.D)E-PMT- 05 /W.O/76 /2021-22 Dt : 18-11-2021.
6	No and date under which work order issued	EE(YNK.D)E-PMT- 05 /W.O/76 /2021-22 Dt : 18-11-2021.
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	18-02-2022
9	Date of receipt of application in the sub division office	18-02-2022
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Grill fixing at BB road and laying concrete for CC road
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	40 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period,
18	Probable time required for completion of remaining work	40 days

19	Cost of work charged establishment charged on the work after the expairy of original period	
20	Whether notice as per clause of contract has been issued	yes
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	Rs 100/- day penalty may be imposed

Assistant Engineer

Asst. Executive Engineer
Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64

Executive Engineer
Yelahanka Division Bangalore-64.

Executive Engineer
Yelahanka, Division